Monthly Status Report

Project

`Klang Valley East Metro – Package V3`

Reporting month: `February 2026`

Prepared for: `Project Delivery Leadership Team`

1. Executive Summary

Overall actual progress reached `34.2%` against planned `35.5%`. Status is now `Amber/Red` due to widening schedule drag at `Cheras North Station`, compounded by heavy rainfall, utility conflict escalation, and slower-than-planned precast segment output.

The package remains recoverable, but current trend indicates material schedule pressure unless three actions are completed in March:

1. utility authority approval is escalated and secured
2. alternate precast capacity is activated
3. phased interface approvals are accepted by the client team

2. Overall Status Dashboard

Area	Status	Commentary
Schedule	Red	Slippage widened in February, especially at Cheras North and utilities
Cost	Amber	Forecast moved upward due to recovery measures and VO growth
Safety	Green	No LTI; one near-miss follow-up remains active
Quality	Amber	Major concrete quality issues avoided, but one NCR closure still awaiting final verification
Stakeholders	Amber	Utility and community constraints are restricting productivity windows

3. Package Progress Snapshot

Work Package	Planned %	Actual %	Commentary
Viaduct Civil Works	42.0	41.0	Weather reduced crane windows and pour productivity
Pandan Gateway Station Structural and Architectural	33.0	32.0	Slightly behind but manageable

Work Package	Planned %	Actual %	Commentary
Cheras North Station Structural and Architectural	29.0	25.0	Utility conflict and redesign sequence delayed progress
Utilities Relocation	49.0	43.0	Critical diversions remain incomplete
Systems Interface Design	57.0	55.0	Partial approval only; phased submission made

3A. Milestone Watchlist

Milestone ID	Milestone	Baseline Date	Current View
MS-03	Launching gantry trial assembly	20/02/2026	Deferred to early March
MS-04	Pandan Gateway Station concourse slab first pour	28/02/2026	Achieved
MS-05	Utility diversion complete - Cheras North corridor	31/03/2026	High risk
MS-06	Systems interface design freeze	31/03/2026	High risk

4. Key Developments

4.1 Weather Impact

Persistent rainfall during February reduced productive time for pier erection and constrained concrete operations at open work fronts. The team resequenced several activities, but the lost productivity was only partially recovered.

4.2 Cheras North Utility Conflict

Additional underground services were identified in the Cheras North corridor, requiring redesign of the immediate work sequence and closer coordination with utility owners. The site team expects diversion completion in March, subject to authority clearance.

4.3 Supply Chain

The precast segment supplier reported a temporary reduction in weekly output caused by mould maintenance and labour shortage. This has not yet become a critical path failure, but it is now a watch item.

5. Recovery Actions Started

- Weekend and selected night concrete pours approved for critical viaduct fronts.
- Alternate span erection sequence developed to reduce weather exposure.
- Revised authority submission issued for telecom and water diversion crossing.
- Interface war room started with civil, systems, and employer representatives.

6. Commercial Summary

- Approved VO to date: `RM 26 million`
- Pending VO under review: `RM 35 million`
- Actual cost to date: `RM 452 million`
- Forecast at completion: `RM 1.352 billion`

Key commercial references:

- `VO-021` : Revised foundation and access sequence at Cheras North Station
- `VO-019` : Utility diversion and temporary protection measures
- `VO-020` : Partial handover works for systems readiness

Commercial commentary:

- Recovery working hours are increasing preliminaries and supervision costs.
- Utilities-related changes remain the largest source of pending commercial movement.
- Some instructed work has not yet converted into approved variation orders.

7. Safety and Quality

- No lost-time injury recorded in February.
- One lifting near-miss action plan is being tracked to closure.
- `NCR-014` was reported by site as closed; independent closure verification remains pending at the time of this report.

Open action references:

- `ACT-033` : Confirm independent QA verification for `NCR-014`
- `ACT-041` : Close authority comments on telecom crossing method statement
- `ACT-044` : Validate supplier recovery plan for precast mould availability
- `ACT-052` : Prepare interim room access plan for systems surveys at Cheras North

8. March Priorities

- Secure full utility diversion approval and complete the blocked corridor.
- Prevent precast slippage from extending beyond two weeks.
- Obtain at least phased approval for systems interface package.
- Freeze short-term recovery plan and validate cost exposure.