Monthly Status Report

Project

`Klang Valley East Metro – Package V3`

Reporting month: `January 2026`

Prepared for: `Project Delivery Leadership Team`

1. Executive Summary

Package V3 closed January at overall actual progress of `31.5%` against planned `32.0%`. Overall project health remains `Amber`. Viaduct works continued to advance steadily, but Cheras North enabling and utilities activities were slower than planned due to unresolved authority comments on diversion methodology and limited night work access.

Commercially, the package remains within manageable range but early signals show pressure on utilities relocation and interface-related design coordination. Quality performance was broadly acceptable, although `NCR-014` on pier reinforcement alignment remains under corrective action.

2. Overall Status Dashboard

Area	Status	Commentary
Schedule	Amber	Minor slippage, concentrated at Cheras North and utility diversions
Cost	Amber	Approved variations still within tolerance but pending VO volume is increasing
Safety	Green	No lost-time injury recorded in January
Quality	Amber	One notable NCR open; closeout target set for February
Stakeholders	Amber	Utility authority review cycle is slower than assumed in baseline plan

3. Package Progress Snapshot

Work Package	Planned %	Actual %	Commentary
Viaduct Civil Works	39.0	38.0	Pier and pier cap sequence broadly on track
Pandan Gateway Station Structural and Architectural	30.0	29.0	Bored piling substantially completed
Cheras North Station Structural and Architectural	26.0	24.0	Access and utility constraints affecting front availability

Work Package	Planned %	Actual %	Commentary
Utilities Relocation	45.0	41.0	Water main and telecom diversion approvals not fully closed
Systems Interface Design	54.0	52.0	Comments on traction power and signalling interface remain open

3A. Milestone Watchlist

Milestone ID	Milestone	Baseline Date	Current View
MS-02	60% bored piling complete	31/01/2026	Achieved
MS-03	Launching gantry trial assembly	20/02/2026	At risk
MS-04	Pandan Gateway Station concourse slab first pour	28/02/2026	On track
MS-05	Cheras North Station utility diversion complete	31/03/2026	At risk
MS-06	Systems interface design freeze	31/03/2026	At risk

4. Achievements This Month

- Completed pier cap works at six viaduct locations.
- Substantially completed bored piling for Pandan Gateway Station.
- Installed temporary traffic decking at one crossing to unlock future station activities.
- Closed out most structural shop drawing comments for Pandan Gateway concourse zone.

5. Key Issues

5.1 Utilities and Access

The diversion package at `Cheras North Station` did not progress at the planned rate because the authority requested additional method statement clarification for one crossing. This restricted access to the permanent works zone and delayed downstream station activities.

5.2 Quality

`NCR-014` was raised following a pier reinforcement alignment discrepancy. The site team completed immediate corrective work and expects closure in February after QAQC verification.

5.3 Design Interface

The systems interface package remains partially approved only. Civil and systems comments were resolved internally, but client-side comments on cable route access and room handover sequence are still outstanding.

6. Commercial Summary

- Original contract sum: `RM 1.280 billion`
- Approved VO to date: `RM 18 million`
- Pending VO under review: `RM 27 million`
- Actual cost to date: `RM 401 million`
- Forecast at completion: `RM 1.338 billion`

Variation references raised this month:

- `VO-018` : Additional temporary traffic decking and lane management
- `VO-019` : Utility protection and diversion sequence change at Cheras North Station
- `VO-017` : Additional interface coordination and phased drawing submission effort

Primary commercial pressure points:

- utility diversion complexity in the Cheras North corridor
- possible additional temporary traffic measures
- extended design coordination effort for interface approval

7. Safety and Quality

- No lost-time injury recorded this month.
- One lifting near-miss was reported and briefed during toolbox talks.
- `NCR-014` remains open with corrective work completed on site.

8. Look Ahead to February

- Start launching gantry trial assembly.
- Push authority closeout for Cheras North utility diversion.
- Verify closure of `NCR-014` .
- Submit revised phased interface package for traction power and signalling.