Executive Project Status Update

Project

`Klang Valley East Metro – Package V3`

Reporting date: `20 Mar 2026`

Audience: `Executive Steering Committee`

1. Headline Position

Package V3 remains deliverable but is under increasing schedule pressure. Overall actual progress is `36.8%` versus planned `39.0%`, giving a schedule variance of `−2.2%`. Cost is currently manageable but forecast at completion has moved to `RM 1.365 billion`, driven mainly by Cheras North disruption, utilities diversion complexity, and prolonged interface coordination.

2. Executive Dashboard

Dimension	Status	Summary
Schedule	Red	Delay concentrated in utilities, Cheras North, and interface-related access handover
Cost	Amber	Forecast increased but remains within recoverable range if decisions are made now
Safety	Green	No LTI; near-miss actions being tracked
Quality	Amber	No systemic defect trend, but closeout discipline needs strengthening
Stakeholder / Authority	Amber	Escalation is needed to resolve the diversion approval bottleneck

3. Key Messages for Steering Committee

3.1 What Changed Since February

- Schedule slippage widened from `−1.3%` at end-February to `−2.2%` in mid-March.
- Utility diversion completion for the Cheras North corridor has not yet been fully secured.
- Interface design freeze was not achieved in full by end-March as originally targeted.
- Forecast at completion increased from `RM 1.352 billion` to `RM 1.365 billion`.

3.2 What Is Still Going Well

- Core viaduct production remains broadly recoverable if supply and weather stabilise.
- Pandan Gateway Station is only marginally behind target.

- Safety performance remains stable and no major quality trend has emerged.

4. Priority Risks

Risk	Current View	Executive Note
Utility diversion approval delay	Severe	Requires employer-level escalation with authority
Unidentified services in Cheras North corridor	High	Design and construction sequence remains constrained
Interface drawing approval lag	High	Threatens downstream systems access and testing readiness
Precast supply bottleneck	Moderate	Alternate source should be readied immediately
Pending VOs hardening into claims	Moderate	Stronger instruction discipline required

4A. Milestone Outlook

Milestone ID	Description	Baseline	Latest Forecast	Note
MS-05	Cheras North utility diversion complete	31 Mar 2026	18 Apr 2026	Dependent on unresolved approval and service conflict
MS-06	Systems interface design freeze	31 Mar 2026	22 Apr 2026	Partial approvals only as of 20 Mar 2026

5. Financial Movement

Item	Jan 2026	Feb 2026	Mar 2026
Approved VO	RM 18m	RM 26m	RM 31m
Pending VO	RM 27m	RM 35m	RM 29m
Forecast at Completion	RM 1.338b	RM 1.352b	RM 1.365b

Selected cost references:

- `VO-019` : utility diversion and protection scope
- `VO-020` : systems readiness partial handover works
- `VO-021` : Cheras North redesign and sequence disruption

Top commercial drivers:

- Cheras North redesign and disrupted access sequencing
- utility-related changes and protection measures
- extended preliminaries from recovery working windows

- prolonged multi-party interface coordination

6. Decisions Required

1. Approve additional recovery budget for targeted night-shift and weekend operations through April.
2. Endorse alternate precast supply route if the current supplier misses the revised weekly output commitment.
3. Escalate unresolved diversion approval through the employer and relevant authority leadership.

7. Management View

The project team believes the package can still be recovered without a major baseline reset if March and April actions are implemented decisively. However, if utility diversion approval and interface sign-off remain partial into April, the delay risk will likely shift from recoverable to structural.

8. Notes

- Quality closeout records for `NCR-014` are still being reconciled between site and QA logs.